

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

PMGSY Phase IX – Khammam District- Package No.AP08LW-83 – Providing B.T. on R/f R&B Road to Lachagudem of Tekulapally (M) – According Post facto Extension of Agreement Time upto 31-12-2013 for a period of 408 days without imposing penalty – Orders – Issued.

-----  
PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT.

G.O.Rt.No. 578

Dated : 15.04.2014.  
Read the following :-

1. G.O.Ms.No.331, PR&RD (Progs.II) Department, dt.17.09.2010.
2. from the ENC, PR, PMGSY, Hyd., Lr.No.W20/DEE.VI/ PMGSY Ph-IX-LW83-2013, Dt.14.3.2014.

--00--

**ORDER:-**

In circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby accorded Post facto Extension of Agreement Time up to 31.12.2013 for a period of (408) days without imposing penalty in respect of work "R/f R&B Road to Lachagudem, Tekulapally (M) in Khammam District" under PMGSY Phase IX as the delay was not attributed to the Contractor.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr.K.S.JAWAHAR REDDY  
SECRETARY TO GOVERNMENT (PR)

To  
The Engineer-in-Chief, Panchayat Raj, Hyderabad.  
The Superintendent Engineer, Panchayat Raj, Khammam District.  
Sf/Sc.

//FORWARDED BY ORDER//

SECTION OFFICER.